

CLEAR CREEK SPORT SHOOTING PARK UPDATE – 2/12/2026

Following 6+ years of planning, design, and construction, the Clear Creek Sport Shooting Park is scheduled to open May 1st! Construction of the shooting enclosures is planned in March and final preparations will be completed in April.

Phase IV of the project began in 2025 and the building is now fully operational following the installation of the new sewer line and water system. Installation of the benches and tables, target holders, and final site improvements is planned in April. The Clear Creek Metropolitan Recreation District will be managing the facility and operations and is scheduled to take occupancy on April 1st.



Per the **2019 U.S. Forest Service Recreational Sport Shooting Management Decision Notice**, when the new range is open to the public, the Forest Service will close the areas north of I-70 in Clear Creek and Gilpin County that have been designated unsafe for recreational shooting. Total cost of the range is anticipated to be:

Phases	CPW Funding	CCC	Other \$	Other:	Total Budget
I – 2019/20	90,000	25,000	5,000	Sportsmen Club	\$ 120,000
II – 2021/22	860,000	125,000	400,000	Gilpin County	\$1,385,000
III – 2023/24	300,000	200,000	250,000	ARPA	\$ 750,000
IV – 2025/26	250,000	375,000	115,000	DOLA Grant	\$ 740,000
Total	1,500,000	\$ 725,000	\$ 770,000		\$ 2,995,000

Clear Creek Sport Shooting Park

3204 Stanley Road
Open to the Public
Funded by:



